

Đ	Task Name	Start	Finish	Duration	62 63 64	\$2 63 64 (Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	61 62 63 64	61 62 63	Q4 Q1 Q2 Q3 Q4	0.1 0.2 0.3
1 FY2	FY20 BUILD Grant	4/1/2020	5/18/2020	34d								
2	Award	9/15/2020	9/15/2020	14	_							
	Federal Grant Agreement	12/2/2020	3/16/2021	75d								
9	State Grant Agreement	2/18/2021	4/1/2021	31d								
S Univ	University Avenue Corridor Phase 2	4/1/2021	5/2/2025	1067d								
9	Administration	4/1/2021	12/2/2022	437d								
7	Environmental Assessments (Expected Categorical Exclusion)	4/1/2021	9/8/2021	115d								
80	Design-Build Bid Prep and Procurement	7/5/2021	12/3/2021	110d		I						
6	Engineering	12/3/2021	9/1/2022	195d		•						
10	PS&E Development	12/3/2021	9/1/2022	195d								
11	Draft	12/3/2021	6/3/2022	131d								
12	Final	4/1/2021	9/1/2022	3714								
13 F	ROW Acquisitions	7/5/2022	1/4/2023	132d								
14 0	Construction	2/15/2023	5/19/2025	589d								
15	Utility Relocations	2/15/2023	7/14/2023	108d								
16	Improvements	2/15/2023	2/14/2025	523d								
17	Inspection	2/15/2023	2/14/2025	523d								
18	Punch-List and Project Sign-off	2/14/2025	\$202028	P995								
19 Univ	University Avenue Corridor Phase 3	1/15/2021	1/13/2027	1564d	_							
20 Adm	Administration	1/15/2021	8/1/2023	PE99								
21	Environmental Assessments (Expected Categorical Exclusion)	4/1/2021	5/8/2023	548d								
22	Design-Build Bid Prep and Procurement	3/1/2023	8/1/2023	110d								
23 E	Engineering	8/1/2023	4/29/2025	456d								
24	PS&E Development	8/1/2023	4/29/2024	195d								
25	Draft	8/1/2023	1/30/2024	131d								
26	Final	2/1/2023	5/1/2024	326d								
27 F	ROW Acquisitions	2/1/2024	5/15/2024	75d								
28	Construction	6/13/2024	5/26/2026	P609								
29	Utility Relocations	7/15/2024	11/19/2024	929								
30	Improvements	12/23/2024	10/27/2026	482d								
31	Inspection	12/23/2024	10/27/2026	482d								
2												